Work log

Boat Console - exported 2026-11-25

id	Date	Equipment	What was done	Details / findings	Running hours at the time	Done by	Parts used	Cost
88	2026-11-14	Generator	Replaced leaking exhaust elbow gasket	Weep at elbow flange found on daily round. Replaced gasket, torqued, ran 1 h under load - dry.		Jamie Cole	Exhaust elbow gasket x1	
24	2026-11-12	House battery bank	Check battery terminals, connections and condition	Completed as per procedure.		Sam Taylor		
66	2026-11-11	Bilge pumps & alarms	Test bilge pumps, float switches and high-water alarms	Completed as per procedure.		Alex Moreno		
25	2026-11-11	House battery bank	Battery capacity test	Completed as per procedure.		Priya Shah		
72	2026-11-09	EPIRB, PLBs & AIS MOBs	Self-test EPIRB, PLBs and AIS MOB beacons	Completed as per procedure.		Jamie Cole		
82	2026-11-05	Navigation lights	Test all navigation lights	Completed as per procedure.		Jamie Cole		
79	2026-11-05	VHF / DSC radios & AIS	Test VHF/DSC and AIS transmission	Completed as per procedure.		Alex Moreno		
37	2026-11-03	Air conditioning	Clean air handler filters	Completed as per procedure.		Sam Taylor		
12	2026-11-01	Shaft, seal & propeller	Inspect shaft seal and burp/lubricate	Completed as per procedure.		Priya Shah		
28	2026-10-31	Watermaker	Change watermaker pre-filters	Completed as per procedure.		Priya Shah		
54	2026-10-28	Anchor windlass & ground tackle	Service windlass (grease, check clutch, brake)	Completed as per procedure.		Sam Taylor		
69	2026-10-27	Fire extinguishers & fixed system	Test smoke, heat, CO and gas detectors	Completed as per procedure.		Jamie Cole		

id	Date	Equipment	What was done	Details / findings	Running hours at the time	Done by	Parts used	Cost
11	2026-10-24	Main engine	Inspect exhaust elbow / mixing elbow and hoses	Completed as per procedure.		Alex Moreno		
57	2026-10-22	Bow thruster	Inspect thruster anode, propeller, motor and brushes	Completed as per procedure.		Sam Taylor		
86	2026-10-19	Tender & outboard	Outboard service (oil, gear oil, impeller, plugs)	Completed as per procedure.	273.0	Sam Taylor		
74	2026-10-16	Lifejackets & harnesses	Lifejacket service / inspection (cylinders, auto-inflators)	Completed as per procedure.		Jamie Cole		
36	2026-10-14	Hot water heaters	Inspect water heaters, anode and relief valve	Completed as per procedure.		Priya Shah		
29	2026-10-13	Watermaker	Replace carbon (flush) filter	Completed as per procedure.		Priya Shah		
64	2026-10-09	Seacocks & through-hulls	Exercise every seacock	Completed as per procedure.		Sam Taylor		
76	2026-10-08	Flares & first aid	Check first aid kit and medical stores	Completed as per procedure.		Jamie Cole		
33	2026-10-04	Fresh water system	Replace drinking water filters	Completed as per procedure.		Jamie Cole		
26	2026-10-04	Start batteries	Check start batteries and connections	Completed as per procedure.		Alex Moreno		
22	2026-09-30	Shore power & isolation transformer	Inspect shore power cable, plugs and inlet	Completed as per procedure.		Sam Taylor		
48	2026-09-23	Standing rigging	Crew aloft inspection (pins, rings, terminals, lights)	Completed as per procedure.		Priya Shah		
80	2026-09-16	Navigation electronics	Update charts and software	Completed as per procedure.		Priya Shah		
40	2026-09-05	Fridges & freezers	Clean condensers and check door seals	Completed as per procedure.		Sam Taylor		
75	2026-08-28	Flares & first aid	Check flares expiry	Completed as per procedure.		Jamie Cole		

id	Date	Equipment	What was done	Details / findings	Running hours at the time	Done by	Parts used	Cost
71	2026-08-28	Liferaft(s)	Replace hydrostatic release unit (check date)	Completed as per procedure.		Sam Taylor		
23	2026-08-25	Shore power & isolation transformer	Test RCD/GFCI breakers	Completed as per procedure.		Sam Taylor		
65	2026-08-21	Seacocks & through-hulls	Service / inspect seacocks and hose clamps (haul-out)	Completed as per procedure.		Priya Shah		
53	2026-08-21	Winches	Service winches (strip, clean, lubricate)	Completed as per procedure.		Jamie Cole		
55	2026-08-13	Anchor windlass & ground tackle	Change windlass gearbox oil	Completed as per procedure.		Alex Moreno		
47	2026-08-13	Standing rigging	Rig inspection by professional rigger	Completed as per procedure.		Jamie Cole		
50	2026-08-12	Running rigging	Inspect running rigging for chafe; end-for-end where needed	Completed as per procedure.		Alex Moreno		
16	2026-08-06	Generator	Replace generator fuel filters	Completed as per procedure.	6678.0	Priya Shah		
87	2026-07-29	Tender & outboard	Inspect tender tubes, valves and davit/lifting gear	Completed as per procedure.		Sam Taylor		
62	2026-07-27	Heads & black water	Descale toilet discharge lines	Completed as per procedure.		Sam Taylor		
63	2026-07-24	Heads & black water	Inspect holding tanks, vents and hoses	Completed as per procedure.		Sam Taylor		
43	2026-07-19	Steering system	Inspect steering gear, quadrant, linkages and bolts	Completed as per procedure.		Alex Moreno		
13	2026-07-19	Shaft, seal & propeller	Inspect propeller, shaft anode and cutless bearing (haul-out)	Completed as per procedure.		Jamie Cole		
59	2026-07-16	Fuel tanks & separators	Polish fuel / inspect tank bottoms	Completed as per procedure.		Sam Taylor		

id	Date	Equipment	What was done	Details / findings	Running hours at the time	Done by	Parts used	Cost
4	2026-07-08	Main engine	Inspect / replace drive belts	Completed as per procedure.	3120.0	Alex Moreno		
73	2026-07-03	EPIRB, PLBs & AIS MOBs	Check EPIRB battery and registration expiry	Completed as per procedure.		Priya Shah		
44	2026-06-29	Steering system	Inspect rudder bearings and stock (haul-out)	Completed as per procedure.		Alex Moreno		
3	2026-06-25	Main engine	Replace raw-water pump impeller	Completed as per procedure.	3328.0	Jamie Cole		
21	2026-06-23	Generator	Generator full service by technician	Completed as per procedure.		Priya Shah		
77	2026-06-09	LPG / gas system	Gas system leak test and inspection	Completed as per procedure.		Sam Taylor		
45	2026-06-09	Steering system	Practise / check emergency tiller	Completed as per procedure.		Sam Taylor		
32	2026-06-09	Fresh water system	Sanitise fresh water tanks	Completed as per procedure.		Jamie Cole		
17	2026-06-09	Generator	Replace generator raw-water impeller	Completed as per procedure.	6736.0	Jamie Cole		
34	2026-06-08	Fresh water system	Replace UV steriliser lamp	Completed as per procedure.		Sam Taylor		
84	2026-06-01	Hull & keel	Replace hull anodes	Completed as per procedure.		Alex Moreno		
18	2026-05-31	Generator	Replace generator anodes	Completed as per procedure.		Sam Taylor		
67	2026-05-27	Fire extinguishers & fixed system	Annual extinguisher inspection / service	Completed as per procedure.		Priya Shah		
6	2026-05-27	Main engine	Replace engine sacrificial anodes (zincs)	Completed as per procedure.		Sam Taylor		
2	2026-05-22	Main engine	Replace fuel filters (primary & secondary)	Completed as per procedure.	3300.0	Sam Taylor		
27	2026-05-20	Battery chargers & inverter	Check charger/inverter settings, fans and connections	Completed as per procedure.		Jamie Cole		

id	Date	Equipment	What was done	Details / findings	Running hours at the time	Done by	Parts used	Cost
39	2026-05-19	Air conditioning	Descale raw-water condenser coils	Completed as per procedure.		Jamie Cole		
46	2026-05-07	Autopilot	Inspect autopilot drive, mounting and connections	Completed as per procedure.		Sam Taylor		
70	2026-04-28	Liferaft(s)	Liferaft service (per manufacturer - 12 or 36 months)	Completed as per procedure.		Jamie Cole		
42	2026-04-05	Hydraulic power pack	Inspect hydraulic hoses, fittings and rams	Completed as per procedure.		Alex Moreno		
68	2026-04-02	Fire extinguishers & fixed system	Fixed fire suppression system service	Completed as per procedure.		Sam Taylor		
19	2026-03-23	Generator	Inspect generator belts	Completed as per procedure.	6601.0	Sam Taylor		
5	2026-03-21	Main engine	Replace air filter	Completed as per procedure.	3160.0	Alex Moreno		
14	2026-03-15	Shaft, seal & propeller	Check engine alignment and mounts	Completed as per procedure.		Jamie Cole		
35	2026-03-13	Fresh water system	Check pressure pump and accumulator pre-charge	Completed as per procedure.		Alex Moreno		
20	2026-02-04	Generator	Replace generator coolant	Completed as per procedure.	6286.0	Priya Shah		
61	2025-12-05	Heads & black water	Service heads (joker valves, seals)	Completed as per procedure.		Jamie Cole		
10	2025-12-03	Main engine	Check valve clearances	Completed as per procedure.	2427.0	Jamie Cole		
9	2025-12-01	Main engine	Change gearbox oil	Completed as per procedure.	2927.0	Alex Moreno		
38	2025-11-28	Air conditioning	Service by refrigeration technician	Completed as per procedure.		Alex Moreno		
31	2025-11-28	Watermaker	Inspect / clean or replace membranes	Completed as per procedure.		Jamie Cole		

id	Date	Equipment	What was done	Details / findings	Running hours at the time	Done by	Parts used	Cost
83	2025-11-27	Hull & keel	Haul-out: antifouling	Completed as per procedure.		Sam Taylor		
52	2025-11-24	Sails	Sail inspection and repair by sailmaker	Completed as per procedure.		Jamie Cole		
85	2025-11-22	Hull & keel	Inspect keel/hull joint and keel bolts	Completed as per procedure.		Sam Taylor		
58	2025-11-22	Hatches & portlights	Check hatch/portlight seals and hinges	Completed as per procedure.		Sam Taylor		
1	2025-11-21	Main engine	Change engine oil and oil filter	Completed as per procedure.	3177.0	Alex Moreno		
30	2025-11-12	Watermaker	Change HP pump oil	Completed as per procedure.	776.0	Priya Shah		
51	2025-11-11	Furlers	Service furlers (headsail, staysail, in-mast/in-boom)	Completed as per procedure.		Priya Shah		
8	2025-11-04	Main engine	Replace coolant	Completed as per procedure.	2473.0	Jamie Cole		
15	2025-10-23	Generator	Change generator oil and filter	Completed as per procedure.	6613.0	Priya Shah		
41	2025-08-01	Hydraulic power pack	Change hydraulic oil and filters	Completed as per procedure.		Alex Moreno		
81	2024-11-21	Navigation electronics	Check compass deviation	Completed as per procedure.		Priya Shah		
7	2024-11-05	Main engine	Clean heat exchanger and aftercooler	Completed as per procedure.	2400.0	Priya Shah		
56	2024-11-02	Anchor windlass & ground tackle	Inspect anchor chain, swivel, shackle; end-for-end chain	Completed as per procedure.		Priya Shah		
78	2024-04-30	LPG / gas system	Replace gas hoses	Completed as per procedure.		Priya Shah		
60	2023-07-11	Fuel tanks & separators	Tank inspection and cleaning	Completed as per procedure.		Alex Moreno		

id	Date	Equipment	What was done	Details / findings	Running hours at the time	Done by	Parts used	Cost
49	2020-01-30	Standing rigging	Standing rigging replacement / re-head (check insurer requirements)	Completed as per procedure.		Priya Shah		